BRUHAT BANGALORE MAHANAGARA PALIKE
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Providing Kannada Words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka Lake in Yelahanka Assembly Constituency**
2	Estimate cost/Amount	Rs.500.00 Lakhs
3	Name of Contractor	M/s NPR Infra
4	Amount of Contract	Rs.4,73,29,939.00
5	Agreement No	08/2021-22
6	No and date underwhich the Work order has been issued	08/2021-22 Dated:16/07/2021
7	Time Limit originally fixed for completion	09 Months
8	Date of Application by the contractor for granting extension	10/4/2022
9	Date of Receipt of application in the sub division office	10/4/2022
10	Extension granting if any:	
	From	16/04/2022
	To	30/06/2022
11	Work carried out by the contractor during the original period stipulated in contract	
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	100%
14	Time now applied for	02 Months 14 Days
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to Site Dispute. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division, BBMP
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Asst Executive Engineer
Project Division, BBMP
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪ

Scanned by TapScanner